



Town of Canton
Green Lodge Interceptor Sewer Replacement Project

Current Work Plan
June 22, 2010

The commencement of construction operations for the Green Lodge Interceptor Sewer Replacement project is scheduled for the week of June 21, 2010. Since the bid and award of this contract, the contractor, Fed. Corp. located in Dedham, Ma, and the Town's consultant, Stantec Consulting, have been coordinating with several state agencies to secure the necessary construction permits required to begin construction. These agencies have included MassDOT, MWRA, DCR, US Army Corps of Engineers, and DEP. The final issuance of these permits is still pending, but is anticipated within the next several weeks. These permits are related predominately to the work proposed West of Elm Street, which includes working in the ACEC (Area of Critical Environmental Concern), jacking a new sewer under I-95, and connecting to the MWRA interceptor. In an effort to expedite this project, the current work plan calls for construction operations to begin at Elm Street, working upstream, until such time as all permits are issued.

The items below outline the construction activities that are planned to occur over the next several weeks:

- Tree and vegetation clearing along new sewer route east of Elm Street scheduled to commence week of June 21st,
- Installation of erosion / environmental controls along new sewer route east of Elm Street scheduled to commence week of June 28th;
- Replacement of Elm Street culvert and existing water main scheduled for early July 2010. This work will require the closing of Elm Street in the vicinity of Green Lodge Street for approximately 2-3 weeks to complete the installation.
- The installation of the new sewer pipe will continue throughout the next 12-18 months with an anticipated completion in the summer / fall of 2011.
- The nature of the project is such that the work is located off of public travel ways and, with the exception of Elm Street, will not require closure of roadways, or traffic detours. Work occurs within town easements, and in some cases adjacent to the backyards of residents in the Hoosic Drive / Cherokee Road neighborhood.
- Stantec is providing full time inspection to ensure compliance with plan, specifications, and all environmental permits as required. Stantec, reporting to the Town DPW, will also facilitate coordination with abutters to maintain open lines of communication relative to the project.

STANTEC INC.

William P. Mertz, P.E
Senior Associate